

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #1 - Base Filler

Room: 1 Wall: 2

	Size	Ends & Scribe	Back & Toe
Width:	1/2	Left End:	Back: Unfinished
Height:	30 1/4	Right End:	Toe Height: 6 1/4
Depth:	22	Left Scribe: 0	Toe Recess: 3
		Right Scribe: 0	

Case

2 Filler

Width x Length

1/2 x 24

Material

3/4 Rift Cut White Oak
lumber

Toe

1 Front Toe

Width x Length

7 x 1/2

Material

3/4 Scrap Panel Stock

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #2 - Std Base

Room: 1 Wall: 2

Size		Ends & Scribe		Back & Toe	
Width:	34 1/2	Left End:	Unfinished End	Back:	Unfinished
Height:	30 1/4	Right End:	Finished End	Toe Height:	6 1/4
Depth:	22	Left Scribe:	0	Toe Recess:	2 1/4
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
1	2 1/4 Stile/Rail 1/4 Panel (2)	17 1/16 x 11 15/16	DF	N
1	2 1/4 Stile/Rail 1/4 Panel (2)	17 1/16 x 11 13/16	DF	N
1	2 1/4 Stile/Rail 1/4 Panel (2)	17 1/16 x 23 7/8	S	R

Drawer Boxes	Width x Height x Depth
2 SoftClose Order Out 5/8	15 11/16 x 10 5/8 x 18

Case	Width x Length	Material
1 Unfinished Back	33 1/2 x 23	1/4 Prefinished Ply
1 Deck	22 x 33	3/4 Prefinished Ply
1 Top	22 x 33	3/4 Prefinished Ply
1 Unfinished Left End	22 x 30 1/4	3/4 Prefinished Ply
1 Partition	21 x 22 1/2	3/4 Prefinished Ply
1 Drawer Stretcher	3 x 16 1/8	3/4 Prefinished Ply
1 Finished Right End	22 1/8 x 24	3/4 Rift Cut White Oak Ply

Toe	Width x Length	Material
1 Front Toe	6 1/4 x 33 3/4	3/4 Scrap Panel Stock
1 Back Toe	6 1/4 x 33 3/4	3/4 Scrap Panel Stock
1 Side Toe	6 1/4 x 17 1/4	3/4 Scrap Panel Stock

Hardware	Material
2 Hinge	125 Degree Euro
2P Drawer Guide	563F4570B
20 Hardware Connector	Cabineo12
1 Door Pull	Chrome 4in C-Pull
2 Drawer Pull	Chrome 4in C-Pull
2 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #3 - Std Upper

Room: 1 Wall: 2

Size		Ends & Scribe		Back & Position	
Width:	34	Left End:	Unfinished End	Back:	Unfinished
Height:	5 3/4	Right End:	Unfinished End	Soffit Height:	12
Depth:	21	Left Scribe:	0	Elevation	30 1/4
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	33 x 5 1/4	1/4 Prefinished Ply
1 Bottom	21 x 32 1/2	3/4 Prefinished Ply
1 Unfinished Left End	21 x 5 3/4	3/4 Prefinished Ply
1 Unfinished Right End	21 x 5 3/4	3/4 Prefinished Ply
1 Top	20 x 32 1/2	3/4 Prefinished Ply
2 Nailer	4 x 32 1/2	3/4 Prefinished Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #4 - Std Tall

Room: 1 Wall: 4

	Size	Ends & Scribe		Back & Toe	
Width:	67 3/4	Left End:	Unfinished End	Back:	Unfinished
Height:	108 3/4	Right End:	Unfinished End	Toe Height:	4
Depth:	4	Left Scribe:	1 1/4	Toe Recess:	3
		Right Scribe:	1 1/4		

Face	Width x Length	Material
1 Right Stile	2 x 108 3/4	3/4 Rift Cut White Oak lumber
1 Left Stile	2 x 108 3/4	3/4 Rift Cut White Oak lumber
1 Top Rail	2 x 63 3/4	3/4 Rift Cut White Oak lumber

Case	Width x Length	Material
1 Unfinished Left End	3 1/4 x 108 3/4	3/4 Prefinished Ply
1 Unfinished Right End	3 1/4 x 108 3/4	3/4 Prefinished Ply
1 Top	3 x 32 23/32	3/4 Prefinished Ply
1 Top	3 x 30 9/32	3/4 Prefinished Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #5 - Std Tall

Room: 1 Wall: 4

Size	Ends & Scribe	Back & Toe
Width: 31 7/8	Left End: Unfinished End	Back: Unfinished
Height: 106 3/4	Right End: Unfinished End	Toe Height: 4 3/4
Depth: 13 1/4	Left Scribe: 0	Toe Recess: 0
	Right Scribe: 0	

Doors & Drawer Fronts	Width x Height	Type	Hinge
2 2 1/4 Stile/Rail 1/4 Panel (2)	15 3/4 x 50 15/16	P	L R
2 2 1/4 Stile/Rail 1/4 Panel (2)	15 3/4 x 50 11/16	P	L R

Case	Width x Length	Material
1 Unfinished Back	30 7/8 x 101 1/2	1/4 Prefinished Ply
1 Unfinished Right End	13 1/4 x 106 3/4	3/4 Prefinished Ply
1 Unfinished Left End	13 1/4 x 106 3/4	3/4 Prefinished Ply
1 Deck	13 1/4 x 30 3/8	3/4 Prefinished Ply
1 Top	12 1/4 x 30 3/8	3/4 Prefinished Ply
1 Fixed Shelf	12 1/4 x 30 3/8	3/4 Prefinished Ply
6 Adjustable Shelf	12 x 30 1/8	3/4 Prefinished Ply
2 Nailer	4 x 30 3/8	3/4 Prefinished Ply

Toe	Width x Length	Material
1 Front Toe	4 3/4 x 31 7/8	3/4 Scrap Panel Stock
1 Sleeper	4 3/4 x 12 1/2	3/4 Scrap Panel Stock

Hardware	Material
12 Hinge	110 Degree Euro
4 Door Pull	Chrome 4in C-Pull
12 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #6 - Std Tall

Room: 1 Wall: 4

Size		Ends & Scribe		Back & Toe	
Width:	31 7/8	Left End:	Unfinished End	Back:	Unfinished
Height:	106 3/4	Right End:	Unfinished End	Toe Height:	4 3/4
Depth:	13 1/4	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
2	2 1/4 Stile/Rail 1/4 Panel (2)	15 3/4 x 50 15/16	P	L R
2	2 1/4 Stile/Rail 1/4 Panel (2)	15 3/4 x 50 11/16	P	L R

Case	Width x Length	Material
1 Unfinished Back	30 7/8 x 101 1/2	1/4 Prefinished Ply
1 Unfinished Left End	13 1/4 x 106 3/4	3/4 Prefinished Ply
1 Unfinished Right End	13 1/4 x 106 3/4	3/4 Prefinished Ply
1 Deck	13 1/4 x 30 3/8	3/4 Prefinished Ply
1 Top	12 1/4 x 30 3/8	3/4 Prefinished Ply
1 Fixed Shelf	12 1/4 x 30 3/8	3/4 Prefinished Ply
6 Adjustable Shelf	12 x 30 1/8	3/4 Prefinished Ply
2 Nailer	4 x 30 3/8	3/4 Prefinished Ply

Toe	Width x Length	Material
1 Front Toe	4 3/4 x 31 7/8	3/4 Scrap Panel Stock
1 Sleeper	4 3/4 x 12 1/2	3/4 Scrap Panel Stock

Hardware	Material
12 Hinge	110 Degree Euro
4 Door Pull	Chrome 4in C-Pull
12 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #7 - Base Filler

Room: 2 Wall: 4

	Size	Ends & Scribe	Back & Toe
Width:	2 3/16	Left End:	Back: Unfinished
Height:	35 1/4	Right End: Finished End	Toe Height: 0
Depth:	24 3/4	Left Scribe: 0	Toe Recess: 0
		Right Scribe: 0	

Case	Width x Length	Material
1 Deck	4 3/4 x 1 7/16	3/4 Prefinished Ply
2 Filler	2 3/16 x 35 1/4	3/4 Rift Cut White Oak lumber

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #8 - Std Base

Room: 2 Wall: 4

Size		Ends & Scribe		Back & Toe	
Width:	24 1/8	Left End:	Unfinished End	Back:	Unfinished
Height:	35 1/2	Right End:	Unfinished End	Toe Height:	4 3/4
Depth:	24	Left Scribe:	0	Toe Recess:	3
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
1	2 1/4 Stile/Rail 1/4 Panel (2)	23 7/8 x 14 3/8	DF	N

Drawer Boxes		Width x Height x Depth
1	Pre-Finish Maple Box	22 3/16 x 12 x 22

Face	Width x Length	Material
2 Board	2 x 14 3/4	3/4 Rift Cut White Oak lumber

Case	Width x Length	Material
1 Unfinished Back	23 1/8 x 30 1/4	1/4 Prefinished Ply
1 Unfinished Right End	24 x 35 1/2	3/4 Prefinished Ply
1 Unfinished Left End	24 x 35 1/2	3/4 Prefinished Ply
1 Deck	24 x 22 5/8	3/4 Prefinished Ply
1 Fixed Shelf	23 x 22 5/8	3/4 Prefinished Ply
1 Top	23 x 22 5/8	3/4 Prefinished Ply
2 Nailer	4 x 22 5/8	3/4 Prefinished Ply
1 Drawer Stretcher	4 x 22 5/8	3/4 Prefinished Ply

Toe	Width x Length	Material
1 Front Toe	4 3/4 x 24 1/8	3/4 Scrap Panel Stock

Hardware	Material
1P Drawer Guide	563F5330B
1 Drawer Pull	Chrome 4in C-Pull

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #9 - Std Base

Room: 2 Wall: 4

Size		Ends & Scribe		Back & Toe	
Width:	13 5/16	Left End:	Unfinished End	Back:	Unfinished
Height:	35 1/2	Right End:	Unfinished End	Toe Height:	4 3/4
Depth:	24	Left Scribe:	0	Toe Recess:	3
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
1	2 1/4 Stile/Rail 1/4 Panel (2)	13 1/16 x 30 1/2	DF	N

Drawer Boxes		Width x Height x Depth
1	Pre-Finish Maple Box	11 3/8 x 12 x 22

Case		Width x Length	Material
1	Unfinished Back	12 5/16 x 30 1/4	1/4 Prefinished Ply
1	Unfinished Right End	24 x 35 1/2	3/4 Prefinished Ply
1	Unfinished Left End	24 x 35 1/2	3/4 Prefinished Ply
1	Deck	24 x 11 13/16	3/4 Prefinished Ply
1	Top	23 x 11 13/16	3/4 Prefinished Ply
2	Nailer	4 x 11 13/16	3/4 Prefinished Ply

Toe		Width x Length	Material
1	Front Toe	4 3/4 x 13 5/16	3/4 Scrap Panel Stock

Hardware		Material
1P	Drawer Guide	563F5330B
1	Drawer Pull	Chrome 4in C-Pull

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #10 - Std Base

Room: 2 Wall: 4

	Size	Ends & Scribe		Back & Toe	
Width:	15 1/4	Left End:	Unfinished End	Back:	Unfinished
Height:	35 1/4	Right End:	Unfinished End	Toe Height:	4 3/4
Depth:	24	Left Scribe:	0	Toe Recess:	3
		Right Scribe:	0		

Doors & Drawer Fronts

1 2 1/4 Stile/Rail 1/4
Panel (2)

Width x Height

15 x 30 1/4

Type

S

Hinge

L

Hardware

1 Door Pull

Material

Chrome 4in C-Pull

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #11 - Std Base

Room: 2 Wall: 4

	Size	Ends & Scribe		Back & Toe	
Width:	48 1/8	Left End:	Unfinished End	Back:	Unfinished
Height:	35 1/4	Right End:	Unfinished End	Toe Height:	4 3/4
Depth:	24	Left Scribe:	0	Toe Recess:	3
		Right Scribe:	0		

Doors & Drawer Fronts

2 2 1/4" Style/Rail Glass
Door

Width x Height

23 7/8 x 30 1/4

Type

P

Hinge

L|R

Hardware

2 Door Pull

Material

Chrome 4in C-Pull

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #12 - Std Base

Room: 2 Wall: 4

Size	Ends & Scribe	Back & Toe
Width: 28 1/16	Left End: Unfinished End	Back: Unfinished
Height: 35 1/2	Right End: Unfinished End	Toe Height: 4 3/4
Depth: 24	Left Scribe: 0	Toe Recess: 3
	Right Scribe: 0	

Doors & Drawer Fronts	Width x Height	Type	Hinge
2 2 1/4 Stile/Rail 1/4 Panel (2)	13 27/32 x 30 1/2	P	L R

Rollouts	Width x Height x Depth
1 Pre-Finish Maple Rollout	26 1/8 x 4 x 21

Case	Width x Length	Material
1 Unfinished Back	27 1/16 x 30 1/4	1/4 Prefinished Ply
1 Unfinished Right End	24 x 35 1/2	3/4 Prefinished Ply
1 Unfinished Left End	24 x 35 1/2	3/4 Prefinished Ply
1 Deck	24 x 26 9/16	3/4 Prefinished Ply
1 Top	23 x 26 9/16	3/4 Prefinished Ply
2 Nailer	4 x 26 9/16	3/4 Prefinished Ply

Toe	Width x Length	Material
1 Front Toe	4 3/4 x 28 1/16	3/4 Scrap Panel Stock

Hardware	Material
4 Hinge	110 Degree Euro
1P Roll Out Guide	563F5330B
2 Door Pull	Chrome 4in C-Pull
4 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #13 - Std Base

Room: 2 Wall: 4

Size		Ends & Scribe		Back & Toe	
Width:	24	Left End:	Unfinished End	Back:	Unfinished
Height:	35 1/4	Right End:	Unfinished End	Toe Height:	4 3/4
Depth:	24	Left Scribe:	0	Toe Recess:	3
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
1	2 1/4 Stile/Rail 1/4 Panel (2)	23 3/4 x 15 11/16	DF	N
1	2 1/4 Stile/Rail 1/4 Panel (2)	23 3/4 x 14 7/16	DF	N

Drawer Boxes	Width x Height x Depth
2 Pre-Finish Maple Box	22 1/16 x 12 x 22

Hardware	Material
2P Drawer Guide	563F5330B
2 Drawer Pull	Chrome 4in C-Pull

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #14 - Base Filler

Room: 2 Wall: 4

	Size	Ends & Scribe		Back & Toe	
Width:	2 3/16	Left End:	Finished End	Back:	Unfinished
Height:	35 1/4	Right End:		Toe Height:	0
Depth:	24 3/4	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Case	Width x Length	Material
1 Deck	4 3/4 x 1 7/16	3/4 Prefinished Ply
2 Filler	2 3/16 x 35 1/4	3/4 Rift Cut White Oak lumber

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #15 - Std Upper

Room: 2 Wall: 4

	Size	Ends & Scribe		Back & Position	
Width:	12	Left End:	Unfinished End	Back:	Unfinished
Height:	78 1/2	Right End:	Finished End	Soffit Height:	12
Depth:	11 1/4	Left Scribe:	0	Elevation	37
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	11 x 78	1/4 Prefinished Ply
1 Unfinished Left End	11 1/4 x 78 1/2	3/4 Prefinished Ply
1 Bottom	11 1/4 x 10 1/2	3/4 Prefinished Ply
1 Top	10 1/4 x 10 1/2	3/4 Prefinished Ply
2 Nailer	4 x 10 1/2	3/4 Prefinished Ply
1 Blank Panel	11 3/4 x 78 1/4	3/4 Rift Cut White Oak Ply
1 Finished Right End	11 1/4 x 78 1/2	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #16 - Upper Filler

Room: 2 Wall: 4

	Size	Ends & Scribe	Back & Position
Width:	133 1/4	Left End:	Back: Unfinished
Height:	12	Right End:	Soffit Height: 12
Depth:	12	Left Scribe: 0	Elevation 103 1/2
		Right Scribe: 0	

Case	Width x Length	Material
1 Bottom	12 x 133 1/4	3/4 Prefinished Ply
2 Filler	133 1/4 x 12	3/4 Rift Cut White Oak lumber

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #17 - Std Upper

Room: 2 Wall: 4

Size	Ends & Scribe		Back & Position	
Width: 49	Left End:	Finished End	Back:	Unfinished
Height: 42 1/2	Right End:	Finished End	Soffit Height:	12
Depth: 14 3/4	Left Scribe:	0	Elevation	61
	Right Scribe:	0		

Face	Width x Length	Material
1 Bottom Rail	2 x 45	3/4 Rift Cut White Oak lumber
1 Top Rail	2 x 45	3/4 Rift Cut White Oak lumber
1 Left Stile	2 x 42 1/2	3/4 Rift Cut White Oak lumber
1 Right Stile	2 x 42 1/2	3/4 Rift Cut White Oak lumber

Case	Width x Length	Material
1 Bottom	14 x 47 1/2	3/4 Prefinished Ply
1 Bottom	13 3/4 x 47 1/2	3/4 Prefinished Ply
1 Top	13 3/4 x 47 1/2	3/4 Prefinished Ply
1 Finished Right End	14 x 42 1/2	3/4 Rift Cut White Oak Ply
1 Finished Left End	14 x 42 1/2	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #18 - Std Upper

Room: 2 Wall: 4

Size		Ends & Scribe		Back & Position	
Width:	45	Left End:	Unfinished End	Back:	Unfinished
Height:	38 1/2	Right End:	Unfinished End	Soffit Height:	12
Depth:	14	Left Scribe:	0	Elevation	63
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
2	2 1/4" Style/Rail Glass Door	14 13/16 x 38 1/4	P	L R
1	2 1/4" Style/Rail Glass Door	14 27/32 x 38 1/4	S	L

Case	Width x Length	Material
1 Unfinished Back	44 x 38	1/4 Prefinished Ply
1 Bottom	14 x 43 1/2	3/4 Prefinished Ply
1 Unfinished Right End	14 x 38 1/2	3/4 Prefinished Ply
1 Unfinished Left End	14 x 38 1/2	3/4 Prefinished Ply
1 Top	13 x 43 1/2	3/4 Prefinished Ply
1 Partition	13 x 37	3/4 Prefinished Ply
2 Adjustable Shelf	12 3/4 x 28 19/32	3/4 Prefinished Ply
2 Adjustable Shelf	12 3/4 x 13 21/32	3/4 Prefinished Ply
2 Nailer	4 x 43 1/2	3/4 Prefinished Ply

Hardware	Material
6 Hinge	110 Degree Euro
3 Door Pull	Chrome 4in C-Pull
6 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #19 - Std Upper

Room: 2 Wall: 4

Size		Ends & Scribe		Back & Position	
Width:	48 1/4	Left End:	Finished End	Back:	Unfinished
Height:	42 1/2	Right End:	Finished End	Soffit Height:	12
Depth:	14 3/4	Left Scribe:	0	Elevation	61
		Right Scribe:	0		

Face	Width x Length	Material
1 Top Rail	2 x 44 1/4	3/4 Rift Cut White Oak lumber
1 Bottom Rail	2 x 44 1/4	3/4 Rift Cut White Oak lumber
1 Right Stile	2 x 42 1/2	3/4 Rift Cut White Oak lumber
1 Left Stile	2 x 42 1/2	3/4 Rift Cut White Oak lumber
Case	Width x Length	Material
1 Bottom	14 x 46 3/4	3/4 Prefinished Ply
1 Bottom	13 3/4 x 46 3/4	3/4 Prefinished Ply
1 Top	13 3/4 x 46 3/4	3/4 Prefinished Ply
1 Finished Right End	14 x 42 1/2	3/4 Rift Cut White Oak Ply
1 Finished Left End	14 x 42 1/2	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #20 - Std Upper

Room: 2 Wall: 4

Size		Ends & Scribe		Back & Position	
Width:	44 1/4	Left End:	Unfinished End	Back:	Unfinished
Height:	38 1/2	Right End:	Unfinished End	Soffit Height:	12
Depth:	14	Left Scribe:	0	Elevation	63
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
1	2 1/4" Style/Rail Glass Door	14 5/8 x 38 1/4	S	R
1	2 1/4" Style/Rail Glass Door	14 9/16 x 38 1/4	S	R
1	2 1/4" Style/Rail Glass Door	14 9/16 x 38 1/4	S	L

Case	Width x Length	Material
1 Unfinished Back	43 1/4 x 38	1/4 Prefinished Ply
1 Bottom	14 x 42 3/4	3/4 Prefinished Ply
1 Unfinished Right End	14 x 38 1/2	3/4 Prefinished Ply
1 Unfinished Left End	14 x 38 1/2	3/4 Prefinished Ply
1 Top	13 x 42 3/4	3/4 Prefinished Ply
1 Partition	13 x 37	3/4 Prefinished Ply
2 Adjustable Shelf	12 3/4 x 28 5/32	3/4 Prefinished Ply
2 Adjustable Shelf	12 3/4 x 13 11/32	3/4 Prefinished Ply
2 Nailer	4 x 42 3/4	3/4 Prefinished Ply

Hardware	Material
6 Hinge	110 Degree Euro
3 Door Pull	Chrome 4in C-Pull
6 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #21 - Std Upper

Room: 2 Wall: 4

Size		Ends & Scribe		Back & Position	
Width:	12	Left End:	Finished End	Back:	Unfinished
Height:	78 1/2	Right End:	Unfinished End	Soffit Height:	12
Depth:	11 1/4	Left Scribe:	0	Elevation	37
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	11 x 78	1/4 Prefinished Ply
1 Unfinished Right End	11 1/4 x 78 1/2	3/4 Prefinished Ply
1 Bottom	11 1/4 x 10 1/2	3/4 Prefinished Ply
1 Top	10 1/4 x 10 1/2	3/4 Prefinished Ply
2 Nailer	4 x 10 1/2	3/4 Prefinished Ply
1 Blank Panel	11 3/4 x 78 1/4	3/4 Rift Cut White Oak Ply
1 Finished Left End	11 1/4 x 78 1/2	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #22 - Std Base

Room: 2 Wall: 7

Size		Ends & Scribe		Back & Toe	
Width:	79	Left End:	Unfinished End	Back:	Finished
Height:	41 1/4	Right End:	Unfinished End	Toe Height:	4 1/4
Depth:	17 1/4	Left Scribe:	0	Toe Recess:	3
		Right Scribe:	0		

Face	Width x Length	Material
1 Top Rail	2 x 76	3/4 Rift Cut White Oak lumber
1 Bottom Rail	2 x 76	3/4 Rift Cut White Oak lumber
1 Left Stile	2 x 35	3/4 Rift Cut White Oak lumber
1 Mid Stile	2 x 31	3/4 Rift Cut White Oak lumber
1 Right Stile	1 x 35	3/4 Rift Cut White Oak lumber

Case	Width x Length	Material
2 Partition	16 1/2 x 41 1/4	3/4 Prefinished Ply
1 Unfinished Right End	16 1/2 x 41 1/4	3/4 Prefinished Ply
1 Unfinished Left End	16 1/2 x 41 1/4	3/4 Prefinished Ply
2 Fixed Shelf	16 1/2 x 37 1/2	3/4 Prefinished Ply
2 Deck	16 1/2 x 37 1/4	3/4 Prefinished Ply
1 Deck	16 1/2 x 1/2	3/4 Prefinished Ply
4 Top Stretcher	4 x 37	3/4 Prefinished Ply
2 Top Stretcher	4 x 1/2	3/4 Prefinished Ply
1 Finished Back	79 x 41 1/4	3/4 Rift Cut White Oak Ply

Toe	Width x Length	Material
1 Front Toe	5 1/2 x 39	3/4 Scrap Panel Stock
1 Front Toe	5 1/2 x 38	3/4 Scrap Panel Stock
2 Back Toe	5 1/2 x 37 3/4	3/4 Scrap Panel Stock
1 Front Toe	5 1/2 x 1/2	3/4 Scrap Panel Stock
1 Back Toe	5 1/2 x 1/2	3/4 Scrap Panel Stock

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #23 - Std Base

Room: 2 Wall: 7

Size		Ends & Scribe		Back & Toe	
Width:	79	Left End:	Unfinished End	Back:	Finished
Height:	41 1/4	Right End:	Unfinished End	Toe Height:	4 1/4
Depth:	17 1/4	Left Scribe:	0	Toe Recess:	3
		Right Scribe:	0		

Face	Width x Length	Material
1 Top Rail	2 x 76	3/4 Rift Cut White Oak lumber
1 Bottom Rail	2 x 76	3/4 Rift Cut White Oak lumber
1 Right Stile	2 x 35	3/4 Rift Cut White Oak lumber
1 Mid Stile	2 x 31	3/4 Rift Cut White Oak lumber
1 Left Stile	1 x 35	3/4 Rift Cut White Oak lumber

Case	Width x Length	Material
2 Partition	16 1/2 x 41 1/4	3/4 Prefinished Ply
1 Unfinished Right End	16 1/2 x 41 1/4	3/4 Prefinished Ply
1 Unfinished Left End	16 1/2 x 41 1/4	3/4 Prefinished Ply
1 Fixed Shelf	16 1/2 x 37 17/32	3/4 Prefinished Ply
1 Fixed Shelf	16 1/2 x 37 1/2	3/4 Prefinished Ply
1 Deck	16 1/2 x 37 9/32	3/4 Prefinished Ply
1 Deck	16 1/2 x 37 1/4	3/4 Prefinished Ply
1 Deck	16 1/2 x 1/2	3/4 Prefinished Ply
2 Top Stretcher	4 x 37 1/32	3/4 Prefinished Ply
2 Top Stretcher	4 x 37	3/4 Prefinished Ply
2 Top Stretcher	4 x 1/2	3/4 Prefinished Ply
1 Finished Back	79 x 41 1/4	3/4 Rift Cut White Oak Ply

Toe	Width x Length	Material
1 Front Toe	5 1/2 x 39	3/4 Scrap Panel Stock
1 Front Toe	5 1/2 x 38 1/32	3/4 Scrap Panel Stock
1 Back Toe	5 1/2 x 37 25/32	3/4 Scrap Panel Stock
1 Back Toe	5 1/2 x 37 3/4	3/4 Scrap Panel Stock
1 Back Toe	5 1/2 x 1/2	3/4 Scrap Panel Stock
1 Front Toe	5 1/2 x 1/2	3/4 Scrap Panel Stock

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #24 - Std Upper

Room: 2 Wall: 7

Size		Ends & Scribe		Back & Position	
Width:	37	Left End:	Unfinished End	Back:	Finished
Height:	6	Right End:	Unfinished End	Soffit Height:	12
Depth:	16 1/4	Left Scribe:	0	Elevation	31 1/4
		Right Scribe:	0		

Doors & Drawer Fronts	Width x Height	Type	Hinge
2 Solid Wood Drawer Front	18 5/16 x 5 3/4	DF	N

Drawer Boxes	Width x Height x Depth
2 Pre-Finish Maple Box	16 15/16 x 4 x 14

Case	Width x Length	Material
1 Bottom	16 1/4 x 35 1/2	3/4 Prefinished Ply
1 Top	16 1/4 x 35 1/2	3/4 Prefinished Ply
1 Unfinished Right End	16 1/4 x 6	3/4 Prefinished Ply
1 Unfinished Left End	16 1/4 x 6	3/4 Prefinished Ply
1 Partition	16 1/4 x 4 1/2	3/4 Prefinished Ply
1 Finished Back	37 x 6	3/4 Rift Cut White Oak Ply

Hardware	Material
2P Drawer Guide	563F3050B
2 Drawer Pull	Chrome 4in C-Pull

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #25 - Std Upper

Room: 2 Wall: 7

Size		Ends & Scribe		Back & Position	
Width:	37	Left End:	Unfinished End	Back:	Finished
Height:	6	Right End:	Unfinished End	Soffit Height:	12
Depth:	16 1/4	Left Scribe:	0	Elevation	31 1/4
		Right Scribe:	0		

Doors & Drawer Fronts	Width x Height	Type	Hinge
2 Solid Wood Drawer Front	18 5/16 x 5 3/4	DF	N

Drawer Boxes	Width x Height x Depth
2 Pre-Finish Maple Box	16 15/16 x 4 x 14

Case	Width x Length	Material
1 Bottom	16 1/4 x 35 1/2	3/4 Prefinished Ply
1 Top	16 1/4 x 35 1/2	3/4 Prefinished Ply
1 Unfinished Right End	16 1/4 x 6	3/4 Prefinished Ply
1 Unfinished Left End	16 1/4 x 6	3/4 Prefinished Ply
1 Partition	16 1/4 x 4 1/2	3/4 Prefinished Ply
1 Finished Back	37 x 6	3/4 Rift Cut White Oak Ply

Hardware	Material
2P Drawer Guide	563F3050B
2 Drawer Pull	Chrome 4in C-Pull

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #26 - Std Upper

Room: 2 Wall: 7

Size		Ends & Scribe		Back & Position	
Width:	37	Left End:	Unfinished End	Back:	Finished
Height:	6	Right End:	Unfinished End	Soffit Height:	12
Depth:	16 1/4	Left Scribe:	0	Elevation	31 1/4
		Right Scribe:	0		

Doors & Drawer Fronts	Width x Height	Type	Hinge
2 Solid Wood Drawer Front	18 5/16 x 5 3/4	DF	N

Drawer Boxes	Width x Height x Depth
2 Pre-Finish Maple Box	16 15/16 x 4 x 14

Case	Width x Length	Material
1 Top	16 1/4 x 35 1/2	3/4 Prefinished Ply
1 Bottom	16 1/4 x 35 1/2	3/4 Prefinished Ply
1 Unfinished Left End	16 1/4 x 6	3/4 Prefinished Ply
1 Unfinished Right End	16 1/4 x 6	3/4 Prefinished Ply
1 Partition	16 1/4 x 4 1/2	3/4 Prefinished Ply
1 Finished Back	37 x 6	3/4 Rift Cut White Oak Ply

Hardware	Material
2P Drawer Guide	563F3050B
2 Drawer Pull	Chrome 4in C-Pull

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #27 - Std Upper

Room: 2 Wall: 7

Size		Ends & Scribe		Back & Position	
Width:	37	Left End:	Unfinished End	Back:	Finished
Height:	6	Right End:	Unfinished End	Soffit Height:	12
Depth:	16 1/4	Left Scribe:	0	Elevation	31 1/4
		Right Scribe:	0		

Doors & Drawer Fronts	Width x Height	Type	Hinge
2 Solid Wood Drawer Front	18 5/16 x 5 3/4	DF	N

Drawer Boxes	Width x Height x Depth
2 Pre-Finish Maple Box	16 15/16 x 4 x 14

Case	Width x Length	Material
1 Bottom	16 1/4 x 35 1/2	3/4 Prefinished Ply
1 Top	16 1/4 x 35 1/2	3/4 Prefinished Ply
1 Unfinished Right End	16 1/4 x 6	3/4 Prefinished Ply
1 Unfinished Left End	16 1/4 x 6	3/4 Prefinished Ply
1 Partition	16 1/4 x 4 1/2	3/4 Prefinished Ply
1 Finished Back	37 x 6	3/4 Rift Cut White Oak Ply

Hardware	Material
2P Drawer Guide	563F3050B
2 Drawer Pull	Chrome 4in C-Pull

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #28 - Std Tall

Room: 3 Wall: 1

	Size	Ends & Scribe		Back & Toe	
Width:	10	Left End:	Finished End	Back:	Unfinished
Height:	102 3/4	Right End:	Finished End	Toe Height:	0
Depth:	14 5/16	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	9 x 102 1/4	1/4 Prefinished Ply
1 Deck	14 5/16 x 8 1/2	3/4 Prefinished Ply
1 Top	13 5/16 x 8 1/2	3/4 Prefinished Ply
2 Nailer	4 x 8 1/2	3/4 Prefinished Ply
1 Finished Right End	14 5/16 x 102 3/4	3/4 Rift Cut White Oak Ply
1 Finished Left End	14 5/16 x 102 3/4	3/4 Rift Cut White Oak Ply
1 Blank Panel	10 x 102 3/4	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #29 - Std Base

Room: 3 Wall: 1

Size	Ends & Scribe	Back & Toe
Width: 58	Left End: Unfinished End	Back: Unfinished
Height: 34 5/16	Right End: Unfinished End	Toe Height: 4 3/4
Depth: 14 7/8	Left Scribe: 1/4	Toe Recess: 3
	Right Scribe: 1/4	

Face	Width x Length	Material
1 Bottom Rail	2 x 54	3/4 Rift Cut White Oak lumber
1 Right Stile	2 x 33 1/16	3/4 Rift Cut White Oak lumber
1 Left Stile	2 x 33 1/16	3/4 Rift Cut White Oak lumber
Case	Width x Length	Material
1 Unfinished Back	56 3/4 x 28 5/16	1/4 Prefinished Ply
1 Unfinished Right End	14 1/8 x 34 5/16	3/4 Prefinished Ply
1 Unfinished Left End	14 1/8 x 34 5/16	3/4 Prefinished Ply
1 Deck	13 7/8 x 56	3/4 Prefinished Ply
2 Top Stretcher	4 x 56	3/4 Prefinished Ply
1 Nailer	4 x 56	3/4 Prefinished Ply
Toe	Width x Length	Material
1 Front Toe	6 x 58	3/4 Scrap Panel Stock
1 Sleeper	6 x 11 1/8	3/4 Scrap Panel Stock

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #30 - Std Tall

Room: 3 Wall: 1

Size		Ends & Scribe		Back & Toe	
Width:	20	Left End:	Finished End	Back:	Unfinished
Height:	102 3/4	Right End:	Finished End	Toe Height:	0
Depth:	14 5/16	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	19 x 102 1/4	1/4 Prefinished Ply
1 Deck	14 5/16 x 18 1/2	3/4 Prefinished Ply
1 Top	13 5/16 x 18 1/2	3/4 Prefinished Ply
2 Nailer	4 x 18 1/2	3/4 Prefinished Ply
1 Blank Panel	20 x 102 3/4	3/4 Rift Cut White Oak Ply
1 Finished Right End	14 5/16 x 102 3/4	3/4 Rift Cut White Oak Ply
1 Finished Left End	14 5/16 x 102 3/4	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #31 - Std Base

Room: 3 Wall: 1

Size	Ends & Scribe	Back & Toe
Width: 58	Left End: Unfinished End	Back: Unfinished
Height: 34 5/16	Right End: Unfinished End	Toe Height: 4 3/4
Depth: 14 7/8	Left Scribe: 1/4	Toe Recess: 3
	Right Scribe: 1/4	

Face	Width x Length	Material
1 Bottom Rail	2 x 54	3/4 Rift Cut White Oak lumber
1 Right Stile	2 x 33 1/16	3/4 Rift Cut White Oak lumber
1 Left Stile	2 x 33 1/16	3/4 Rift Cut White Oak lumber
Case	Width x Length	Material
1 Unfinished Back	56 3/4 x 28 5/16	1/4 Prefinished Ply
1 Unfinished Right End	14 1/8 x 34 5/16	3/4 Prefinished Ply
1 Unfinished Left End	14 1/8 x 34 5/16	3/4 Prefinished Ply
1 Deck	13 7/8 x 56	3/4 Prefinished Ply
2 Top Stretcher	4 x 56	3/4 Prefinished Ply
1 Nailer	4 x 56	3/4 Prefinished Ply
Toe	Width x Length	Material
1 Front Toe	6 x 58	3/4 Scrap Panel Stock
1 Sleeper	6 x 11 1/8	3/4 Scrap Panel Stock

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #32 - Std Tall

Room: 3 Wall: 1

	Size	Ends & Scribe		Back & Toe	
Width:	10	Left End:	Finished End	Back:	Unfinished
Height:	102 3/4	Right End:		Toe Height:	0
Depth:	14 5/16	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	9 1/2 x 102 1/4	1/4 Prefinished Ply
1 Deck	14 5/16 x 9 1/4	3/4 Prefinished Ply
1 Top	13 5/16 x 9 1/4	3/4 Prefinished Ply
2 Nailer	4 x 9 1/4	3/4 Prefinished Ply
1 Finished Left End	14 5/16 x 102 3/4	3/4 Rift Cut White Oak Ply
1 Blank Panel	10 x 102 3/4	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #33 - Std Upper

Room: 3 Wall: 1

Size		Ends & Scribe		Back & Position	
Width:	78	Left End:	Unfinished End	Back:	Unfinished
Height:	14	Right End:	Unfinished End	Soffit Height:	12
Depth:	14 5/16	Left Scribe:	0	Elevation	102 3/4
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	77 x 13 1/2	1/4 Prefinished Ply
1 Bottom	14 5/16 x 76 1/2	3/4 Prefinished Ply
1 Unfinished Left End	14 5/16 x 14	3/4 Prefinished Ply
1 Unfinished Right End	14 5/16 x 14	3/4 Prefinished Ply
1 Top	13 5/16 x 76 1/2	3/4 Prefinished Ply
2 Nailer	4 x 76 1/2	3/4 Prefinished Ply
1 Blank Panel	78 x 14	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #34 - Std Upper

Room: 3 Wall: 1

Size		Ends & Scribe		Back & Position	
Width:	54	Left End:	Unfinished End	Back:	Unfinished
Height:	26 5/8	Right End:	Unfinished End	Soffit Height:	12
Depth:	13 1/8	Left Scribe:	0	Elevation	6 3/4
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
1	2 1/4 Stile/Rail 1/4 Panel	17 7/8 x 26	S	L
1	2 1/4 Stile/Rail 1/4 Panel	17 13/16 x 26	S	L
1	2 1/4 Stile/Rail 1/4 Panel	17 13/16 x 26	S	R

Case	Width x Length	Material
1 Unfinished Back	53 x 26 1/8	1/4 Prefinished Ply
1 Bottom	13 1/8 x 52 1/2	3/4 Prefinished Ply
1 Unfinished Right End	13 1/8 x 26 5/8	3/4 Prefinished Ply
1 Unfinished Left End	13 1/8 x 26 5/8	3/4 Prefinished Ply
1 Top	12 1/8 x 52 1/2	3/4 Prefinished Ply
1 Partition	12 1/8 x 25 1/8	3/4 Prefinished Ply
1 Adjustable Shelf	11 7/8 x 34 19/32	3/4 Prefinished Ply
1 Adjustable Shelf	11 7/8 x 16 21/32	3/4 Prefinished Ply
2 Nailer	4 x 52 1/2	3/4 Prefinished Ply

Hardware	Material
6 Hinge	110 Degree Euro
3 Door Pull	Chrome 4in C-Pull
6 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #35 - Std Upper

Room: 3 Wall: 1

Size		Ends & Scribe		Back & Position	
Width:	78	Left End:	Unfinished End	Back:	Unfinished
Height:	14	Right End:	Unfinished End	Soffit Height:	12
Depth:	14 5/16	Left Scribe:	0	Elevation	102 3/4
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	77 x 13 1/2	1/4 Prefinished Ply
1 Bottom	14 5/16 x 76 1/2	3/4 Prefinished Ply
1 Unfinished Left End	14 5/16 x 14	3/4 Prefinished Ply
1 Unfinished Right End	14 5/16 x 14	3/4 Prefinished Ply
1 Top	13 5/16 x 76 1/2	3/4 Prefinished Ply
2 Nailer	4 x 76 1/2	3/4 Prefinished Ply
1 Blank Panel	78 x 14	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #36 - Floating Shelf

Room: 3 Wall: 1

Size		Ends & Scribe		Back & Position	
Width:	58	Left End:	Finished End	Back:	Unfinished
Height:	2	Right End:	Finished End	Soffit Height:	12
Depth:	15 1/8	Left Scribe:	0	Elevation	86 11/16
		Right Scribe:	0		

Face	Width x Length	Material
1 Bottom Rail	2 x 58	3/4 Rift Cut White Oak lumber

Case	Width x Length	Material
1 Top	14 3/8 x 58	3/4 Prefinished Ply
1 Bottom	13 3/8 x 58	3/4 Prefinished Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #37 - Floating Shelf

Room: 3 Wall: 1

Size		Ends & Scribe		Back & Position	
Width:	58	Left End:	Finished End	Back:	Unfinished
Height:	2	Right End:	Finished End	Soffit Height:	12
Depth:	15 1/8	Left Scribe:	0	Elevation	70 5/8
		Right Scribe:	0		

Face

1 Bottom Rail

Width x Length

2 x 58

Material

3/4 Rift Cut White Oak
lumber

Case

1 Top

1 Bottom

Width x Length

14 3/8 x 58

13 3/8 x 58

Material

3/4 Prefinished Ply
3/4 Prefinished Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #38 - Floating Shelf

Room: 3 Wall: 1

Size		Ends & Scribe		Back & Position	
Width:	58	Left End:	Finished End	Back:	Unfinished
Height:	2	Right End:	Finished End	Soffit Height:	12
Depth:	15 1/8	Left Scribe:	0	Elevation	54 9/16
		Right Scribe:	0		

Face

1 Bottom Rail

Width x Length

2 x 58

Material

3/4 Rift Cut White Oak
lumber

Case

1 Top

1 Bottom

Width x Length

14 3/8 x 58

13 3/8 x 58

Material

3/4 Prefinished Ply
3/4 Prefinished Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #39 - Std Upper

Room: 3 Wall: 1

Size		Ends & Scribe		Back & Position	
Width:	54	Left End:	Unfinished End	Back:	Unfinished
Height:	26 5/8	Right End:	Unfinished End	Soffit Height:	12
Depth:	13 1/8	Left Scribe:	0	Elevation	6 3/4
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
1	2 1/4 Stile/Rail 1/4 Panel	17 7/8 x 26	S	R
1	2 1/4 Stile/Rail 1/4 Panel	17 13/16 x 26	S	R
1	2 1/4 Stile/Rail 1/4 Panel	17 13/16 x 26	S	L

Case	Width x Length	Material
1 Unfinished Back	53 x 26 1/8	1/4 Prefinished Ply
1 Bottom	13 1/8 x 52 1/2	3/4 Prefinished Ply
1 Unfinished Left End	13 1/8 x 26 5/8	3/4 Prefinished Ply
1 Unfinished Right End	13 1/8 x 26 5/8	3/4 Prefinished Ply
1 Top	12 1/8 x 52 1/2	3/4 Prefinished Ply
1 Partition	12 1/8 x 25 1/8	3/4 Prefinished Ply
1 Adjustable Shelf	11 7/8 x 34 25/32	3/4 Prefinished Ply
1 Adjustable Shelf	11 7/8 x 16 15/32	3/4 Prefinished Ply
2 Nailer	4 x 52 1/2	3/4 Prefinished Ply

Hardware	Material
6 Hinge	110 Degree Euro
3 Door Pull	Chrome 4in C-Pull
6 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #40 - Std Upper

Room: 3 Wall: 3

Size		Ends & Scribe		Back & Position	
Width:	79	Left End:	Unfinished End	Back:	Unfinished
Height:	14	Right End:	Unfinished End	Soffit Height:	12
Depth:	19 1/4	Left Scribe:	0	Elevation	102
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	78 x 13 1/2	1/4 Prefinished Ply
1 Bottom	19 1/4 x 77 1/2	3/4 Prefinished Ply
1 Unfinished Left End	19 1/4 x 14	3/4 Prefinished Ply
1 Unfinished Right End	19 1/4 x 14	3/4 Prefinished Ply
1 Top	18 1/4 x 77 1/2	3/4 Prefinished Ply
2 Nailer	4 x 77 1/2	3/4 Prefinished Ply
1 Blank Panel	78 3/4 x 13 3/4	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #41 - Std Upper

Room: 3 Wall: 3

Size		Ends & Scribe		Back & Position	
Width:	79	Left End:	Unfinished End	Back:	Unfinished
Height:	48 3/4	Right End:	Unfinished End	Soffit Height:	12
Depth:	15 1/4	Left Scribe:	0	Elevation	53 1/4
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	78 x 48 1/4	1/4 Prefinished Ply
1 Bottom	15 1/4 x 77 1/2	3/4 Prefinished Ply
1 Unfinished Right End	15 1/4 x 48 3/4	3/4 Prefinished Ply
1 Unfinished Left End	15 1/4 x 48 3/4	3/4 Prefinished Ply
1 Top	14 1/4 x 77 1/2	3/4 Prefinished Ply
2 Nailer	4 x 77 1/2	3/4 Prefinished Ply
1 Blank Panel	78 3/4 x 48 1/2	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #42 - Std Upper

Room: 3 Wall: 3

Size		Ends & Scribe		Back & Position	
Width:	79	Left End:	Unfinished End	Back:	Unfinished
Height:	18 1/2	Right End:	Unfinished End	Soffit Height:	12
Depth:	19 1/4	Left Scribe:	0	Elevation	34 3/4
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	78 x 18	1/4 Prefinished Ply
1 Bottom	19 1/4 x 77 1/2	3/4 Prefinished Ply
1 Unfinished Left End	19 1/4 x 18 1/2	3/4 Prefinished Ply
1 Unfinished Right End	19 1/4 x 18 1/2	3/4 Prefinished Ply
1 Top	18 1/4 x 77 1/2	3/4 Prefinished Ply
2 Nailer	4 x 77 1/2	3/4 Prefinished Ply
1 Blank Panel	78 3/4 x 18 1/4	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #43 - Std Upper

Room: 3 Wall: 3

	Size	Ends & Scribe		Back & Position	
Width:	79	Left End:	Unfinished End	Back:	Unfinished
Height:	14 3/4	Right End:	Unfinished End	Soffit Height:	12
Depth:	19 1/4	Left Scribe:	0	Elevation	0
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	78 x 14 1/4	1/4 Prefinished Ply
1 Bottom	19 1/4 x 77 1/2	3/4 Prefinished Ply
1 Unfinished Left End	19 1/4 x 14 3/4	3/4 Prefinished Ply
1 Unfinished Right End	19 1/4 x 14 3/4	3/4 Prefinished Ply
1 Top	18 1/4 x 77 1/2	3/4 Prefinished Ply
2 Nailer	4 x 77 1/2	3/4 Prefinished Ply
1 Blank Panel	78 3/4 x 14 1/2	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #48 - Base Filler

Room: 4 Wall: 2

	Size	Ends & Scribe	Back & Toe
Width:	1/2	Left End:	Back: Unfinished
Height:	34 1/2	Right End:	Toe Height: 5 1/2
Depth:	20 3/4	Left Scribe: 0	Toe Recess: 0
		Right Scribe: 0	

Case	Width x Length	Material
1 Deck	3/4 x 1/2	3/4 Prefinished Ply
2 Filler	1/2 x 29	3/4 Rift Cut White Oak lumber

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #49 - Std Base

Room: 4 Wall: 2

Size		Ends & Scribe		Back & Toe	
Width:	45 1/4	Left End:	Unfinished End	Back:	Unfinished
Height:	34 1/2	Right End:	Finished End	Toe Height:	5 1/2
Depth:	20	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
2	2 1/4 Stile/Rail 1/4 Panel (2)	21 3/8 x 9	DF	N
2	2 1/4 Stile/Rail 1/4 Panel (2)	11 11/16 x 9	DF	N
1	2 1/4 Stile/Rail 1/4 Panel (2)	21 3/8 x 9	FF	N
1	2 1/4 Stile/Rail 1/4 Panel (2)	11 11/16 x 18 1/8	S	L
1	2 1/4 Stile/Rail 1/4 Panel (2)	11 11/16 x 18 1/8	S	R

Drawer Boxes		Width x Height x Depth
2	Pre-Finish Maple Box	20 7/32 x 8 x 18
2	Pre-Finish Maple Box	10 3/8 x 8 x 18

Case	Width x Length	Material
1 Unfinished Back	44 1/4 x 28 1/2	1/4 Prefinished Ply
1 Deck	20 x 43 3/4	3/4 Prefinished Ply
1 Unfinished Left End	20 x 29	3/4 Prefinished Ply
1 Top	19 x 43 3/4	3/4 Prefinished Ply
2 Partition	19 x 27 1/2	3/4 Prefinished Ply
2 Nailer	4 x 43 3/4	3/4 Prefinished Ply
1 Drawer Stretcher	4 x 20 5/8	3/4 Prefinished Ply
2 Drawer Stretcher	4 x 10 13/16	3/4 Prefinished Ply
1 Finished Right End	20 x 29	3/4 Rift Cut White Oak Ply

Hardware	Material
4 Hinge	110 Degree Euro
4P Drawer Guide	563F4570B
4 Drawer Pull	Chrome 4in C-Pull
2 Door Pull	Chrome 4in C-Pull
4 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #50 - Std Tall

Room: 5 Wall: 1

Size	Ends & Scribe	Back & Toe
Width: 26	Left End: Unfinished End	Back: Unfinished
Height: 88 1/2	Right End: Unfinished End	Toe Height: 0
Depth: 6	Left Scribe: 1 1/4	Toe Recess: 0
	Right Scribe: 1 1/4	

Face	Width x Length	Material
1 Left Stile	2 x 88 1/2	3/4 Rift Cut White Oak lumber
1 Right Stile	2 x 88 1/2	3/4 Rift Cut White Oak lumber
1 Top Rail	2 x 22	3/4 Rift Cut White Oak lumber
1 Bottom Rail	1 1/2 x 22	3/4 Rift Cut White Oak lumber

Case	Width x Length	Material
1 Unfinished Right End	5 1/4 x 88 1/2	3/4 Prefinished Ply
1 Unfinished Left End	5 1/4 x 88 1/2	3/4 Prefinished Ply
1 Deck	5 x 22	3/4 Prefinished Ply
1 Top	5 x 22	3/4 Prefinished Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #51 - Std Tall

Room: 5 Wall: 1

Size	Ends & Scribe		Back & Toe	
Width: 22	Left End:	Finished End	Back:	Unfinished
Height: 84 1/2	Right End:	Finished End	Toe Height:	0
Depth: 17	Left Scribe:	0	Toe Recess:	0
	Right Scribe:	0		

Doors & Drawer Fronts	Width x Height	Type	Hinge
2 2 1/4 Stile/Rail 1/4 Panel (2)	21 3/4 x 42 1/16	S	L

Case	Width x Length	Material
1 Unfinished Back	21 x 84	1/4 Prefinished Ply
1 Deck	17 x 20 1/2	3/4 Prefinished Ply
1 Top	16 x 20 1/2	3/4 Prefinished Ply
5 Adjustable Shelf	15 3/4 x 20 1/4	3/4 Prefinished Ply
2 Nailer	4 x 20 1/2	3/4 Prefinished Ply
1 Finished Right End	17 x 84 1/2	3/4 Rift Cut White Oak Ply
1 Finished Left End	17 x 84 1/2	3/4 Rift Cut White Oak Ply

Hardware	Material
6 Hinge	110 Degree Euro
2 Door Pull	Chrome 4in C-Pull
6 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #52 - Std Base

Room: 6 Wall: 3

	Size	Ends & Scribe		Back & Toe	
Width:	3 1/2	Left End:	Finished End	Back:	Unfinished
Height:	35 1/2	Right End:	Finished End	Toe Height:	0
Depth:	24 3/4	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Face

1 Left Stile

Width x Length

1 1/2 x 35 1/2

Material

3/4 Rift Cut White Oak
lumber

Case

1 Unfinished Back

1 Deck

2 Top Stretcher

1 Nailer

1 Finished Left End

1 Finished Right End

Width x Length

2 3/4 x 34 3/4

23 3/4 x 2

4 x 2

4 x 2

24 x 35 1/2

24 x 35 1/2

Material

1/4 Prefinished Ply

3/4 Prefinished Ply

3/4 Prefinished Ply

3/4 Prefinished Ply

3/4 Rift Cut White Oak Ply

3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #53 - Std Base

Room: 6 Wall: 3

Size	Ends & Scribe	Back & Toe
Width: 39 3/8	Left End: Unfinished End	Back: Unfinished
Height: 35 1/2	Right End: Unfinished End	Toe Height: 4 3/4
Depth: 24	Left Scribe: 0	Toe Recess: 3
	Right Scribe: 0	

Doors & Drawer Fronts	Width x Height	Type	Hinge
1 2 1/4 Stile/Rail 1/4 Panel (2)	19 1/2 x 30 1/2	S	R
1 2 1/4 Stile/Rail 1/4 Panel (2)	19 1/2 x 30 1/2	S	L

Rollouts	Width x Height x Depth
1 Pre-Finish Maple Rollout	37 7/16 x 4 x 21

Case	Width x Length	Material
1 Unfinished Back	38 3/8 x 30 1/4	1/4 Prefinished Ply
1 Deck	24 x 37 7/8	3/4 Prefinished Ply
1 Unfinished Left End	24 x 35 1/2	3/4 Prefinished Ply
1 Unfinished Right End	24 x 35 1/2	3/4 Prefinished Ply
1 Top	23 x 37 7/8	3/4 Prefinished Ply
1 Adjustable Shelf	22 3/4 x 37 5/8	3/4 Prefinished Ply
2 Nailer	4 x 37 7/8	3/4 Prefinished Ply

Toe	Width x Length	Material
1 Front Toe	4 3/4 x 39 3/8	3/4 Scrap Panel Stock
1 Sleeper	4 3/4 x 20 1/4	3/4 Scrap Panel Stock

Hardware	Material
4 Hinge	110 Degree Euro
1P Roll Out Guide	563F5330B
2 Door Pull	Chrome 4in C-Pull
4 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #54 - Std Base

Room: 6 Wall: 3

Size		Ends & Scribe		Back & Toe	
Width:	24	Left End:	Unfinished End	Back:	Unfinished
Height:	35 1/2	Right End:	Unfinished End	Toe Height:	4 3/4
Depth:	24	Left Scribe:	0	Toe Recess:	3
		Right Scribe:	0		

Doors & Drawer Fronts

1 2 1/4" Style/Rail Glass
Door

Width x Height

23 3/4 x 30 1/2

Type

S

Hinge

L

Hardware

2 Hinge
1 Door Pull
2 Hinge Plate

Material

110 Degree Euro
Chrome 4in C-Pull
Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #55 - Std Base

Room: 6 Wall: 3

Size	Ends & Scribe	Back & Toe
Width: 39 3/8	Left End: Unfinished End	Back: Unfinished
Height: 35 1/2	Right End: Unfinished End	Toe Height: 4 3/4
Depth: 24	Left Scribe: 0	Toe Recess: 3
	Right Scribe: 0	

Doors & Drawer Fronts	Width x Height	Type	Hinge
1 2 1/4 Stile/Rail 1/4 Panel (2)	19 1/2 x 30 1/2	S	L
1 2 1/4 Stile/Rail 1/4 Panel (2)	19 1/2 x 30 1/2	S	R

Rollouts	Width x Height x Depth
1 Pre-Finish Maple Rollout	37 7/16 x 4 x 21

Case	Width x Length	Material
1 Unfinished Back	38 3/8 x 30 1/4	1/4 Prefinished Ply
1 Deck	24 x 37 7/8	3/4 Prefinished Ply
1 Unfinished Right End	24 x 35 1/2	3/4 Prefinished Ply
1 Unfinished Left End	24 x 35 1/2	3/4 Prefinished Ply
1 Top	23 x 37 7/8	3/4 Prefinished Ply
1 Adjustable Shelf	22 3/4 x 37 5/8	3/4 Prefinished Ply
2 Nailer	4 x 37 7/8	3/4 Prefinished Ply

Toe	Width x Length	Material
1 Front Toe	4 3/4 x 39 3/8	3/4 Scrap Panel Stock
1 Sleeper	4 3/4 x 20 1/4	3/4 Scrap Panel Stock

Hardware	Material
4 Hinge	110 Degree Euro
1P Roll Out Guide	563F5330B
2 Door Pull	Chrome 4in C-Pull
4 Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #56 - Std Base

Room: 6 Wall: 3

	Size	Ends & Scribe		Back & Toe	
Width:	3 1/2	Left End:	Unfinished End	Back:	Unfinished
Height:	35 1/2	Right End:	Finished End	Toe Height:	0
Depth:	24 3/4	Left Scribe:	1/4	Toe Recess:	0
		Right Scribe:	0		

Face	Width x Length	Material
1 Right Stile	3 1/2 x 35 1/2	3/4 Rift Cut White Oak lumber

Case	Width x Length	Material
1 Unfinished Back	2 1/2 x 34 3/4	1/4 Prefinished Ply
1 Unfinished Left End	24 x 35 1/2	3/4 Prefinished Ply
1 Deck	23 3/4 x 1 3/4	3/4 Prefinished Ply
1 Nailer	4 x 1 3/4	3/4 Prefinished Ply
2 Top Stretcher	4 x 1 3/4	3/4 Prefinished Ply
1 Finished Right End	24 x 35 1/2	3/4 Rift Cut White Oak Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #57 - Std Upper

Room: 6 Wall: 3

Size		Ends & Scribe		Back & Position	
Width:	109 3/4	Left End:	Unfinished End	Back:	Unfinished
Height:	42	Right End:	Unfinished End	Soffit Height:	0
Depth:	13	Left Scribe:	3/4	Elevation	60
		Right Scribe:	3/4		

Face	Width x Length	Material
1 Bottom Rail	2 x 105 3/4	3/4 Rift Cut White Oak lumber
1 Top Rail	2 x 105 3/4	3/4 Rift Cut White Oak lumber
1 Left Stile	2 x 42	3/4 Rift Cut White Oak lumber
1 Right Stile	2 x 42	3/4 Rift Cut White Oak lumber

Case	Width x Length	Material
1 Bottom	12 1/4 x 109 3/4	3/4 Prefinished Ply
1 Bottom	12 1/4 x 106 3/4	3/4 Prefinished Ply
1 Unfinished Left End	12 1/4 x 42	3/4 Prefinished Ply
1 Unfinished Right End	12 1/4 x 42	3/4 Prefinished Ply
1 Top	12 x 106 3/4	3/4 Prefinished Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #58 - Std Upper

Room: 6 Wall: 3

Size		Ends & Scribe		Back & Position	
Width:	35 1/4	Left End:	Unfinished End	Back:	Unfinished
Height:	38	Right End:	Unfinished End	Soffit Height:	0
Depth:	12 1/4	Left Scribe:	0	Elevation	62
		Right Scribe:	0		

Doors & Drawer Fronts

2 2 1/4 Stile/Rail 1/4
Panel

Width x Height
17 7/16 x 37 3/4

Type Hinge
P L|R

Case

1 Unfinished Back
1 Unfinished Left End
1 Unfinished Right End
1 Bottom
1 Top
2 Adjustable Shelf
2 Nailer

Width x Length
34 1/4 x 37 1/2
12 1/4 x 38
12 1/4 x 38
12 1/4 x 33 3/4
11 1/4 x 33 3/4
11 x 33 1/2
4 x 33 3/4

Material
1/4 Prefinished Ply
3/4 Prefinished Ply
3/4 Prefinished Ply
3/4 Prefinished Ply
3/4 Prefinished Ply
3/4 Prefinished Ply
3/4 Prefinished Ply

Hardware

6 Hinge
2 Door Pull
6 Hinge Plate

Material
110 Degree Euro
Chrome 4in C-Pull
Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #59 - Std Upper

Room: 6 Wall: 3

Size		Ends & Scribe		Back & Position	
Width:	35 1/4	Left End:	Unfinished End	Back:	Unfinished
Height:	38	Right End:	Unfinished End	Soffit Height:	0
Depth:	12 1/4	Left Scribe:	0	Elevation	62
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
2	2 1/4 Stile/Rail 1/4 Panel	17 7/16 x 37 3/4	P	L R

Case		Width x Length	Material
1	Unfinished Back	34 1/4 x 37 1/2	1/4 Prefinished Ply
1	Unfinished Left End	12 1/4 x 38	3/4 Prefinished Ply
1	Unfinished Right End	12 1/4 x 38	3/4 Prefinished Ply
1	Bottom	12 1/4 x 33 3/4	3/4 Prefinished Ply
1	Top	11 1/4 x 33 3/4	3/4 Prefinished Ply
2	Adjustable Shelf	11 x 33 1/2	3/4 Prefinished Ply
2	Nailer	4 x 33 3/4	3/4 Prefinished Ply

Hardware		Material
6	Hinge	110 Degree Euro
2	Door Pull	Chrome 4in C-Pull
6	Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #60 - Std Upper

Room: 6 Wall: 3

Size		Ends & Scribe		Back & Position	
Width:	35 1/4	Left End:	Unfinished End	Back:	Unfinished
Height:	38	Right End:	Unfinished End	Soffit Height:	0
Depth:	12 1/4	Left Scribe:	0	Elevation	62
		Right Scribe:	0		

Doors & Drawer Fronts		Width x Height	Type	Hinge
2	2 1/4 Stile/Rail 1/4 Panel	17 7/16 x 37 3/4	P	L R

Case		Width x Length	Material
1	Unfinished Back	34 1/4 x 37 1/2	1/4 Prefinished Ply
1	Unfinished Left End	12 1/4 x 38	3/4 Prefinished Ply
1	Unfinished Right End	12 1/4 x 38	3/4 Prefinished Ply
1	Bottom	12 1/4 x 33 3/4	3/4 Prefinished Ply
1	Top	11 1/4 x 33 3/4	3/4 Prefinished Ply
2	Adjustable Shelf	11 x 33 1/2	3/4 Prefinished Ply
2	Nailer	4 x 33 3/4	3/4 Prefinished Ply

Hardware		Material
6	Hinge	110 Degree Euro
2	Door Pull	Chrome 4in C-Pull
6	Hinge Plate	Hinge Plate

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #61 - Std Base

Room: 7 Wall: 1

	Size	Ends & Scribe		Back & Toe	
Width:	44 1/4	Left End:	Unfinished End	Back:	Unfinished
Height:	15 1/2	Right End:	Unfinished End	Toe Height:	0
Depth:	20	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Doors & Drawer Fronts	Width x Height	Type	Hinge
1 Slab	44 x 15 1/4	DF	N

Drawer Boxes	Width x Height x Depth
1 Pre-Finish Maple Box	42 5/16 x 12 x 18

Case	Width x Length	Material
1 Unfinished Back	43 1/4 x 15	1/4 Prefinished Ply
1 Deck	20 x 42 3/4	3/4 Prefinished Ply
1 Unfinished Left End	20 x 15 1/2	3/4 Prefinished Ply
1 Unfinished Right End	20 x 15 1/2	3/4 Prefinished Ply
2 Top Stretcher	4 x 42 3/4	3/4 Prefinished Ply
2 Nailer	4 x 42 3/4	3/4 Prefinished Ply

Hardware	Material
1P Drawer Guide	563F4570B
1 Drawer Pull	Wooden Knob

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #62 - Std Base

Room: 7 Wall: 1

	Size	Ends & Scribe		Back & Toe	
Width:	44 1/4	Left End:	Unfinished End	Back:	Unfinished
Height:	15 1/2	Right End:	Unfinished End	Toe Height:	0
Depth:	20	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Doors & Drawer Fronts	Width x Height	Type	Hinge
1 Slab	44 x 15 1/4	DF	N

Drawer Boxes	Width x Height x Depth
1 Pre-Finish Maple Box	42 5/16 x 12 x 18

Case	Width x Length	Material
1 Unfinished Back	43 1/4 x 15	1/4 Prefinished Ply
1 Deck	20 x 42 3/4	3/4 Prefinished Ply
1 Unfinished Left End	20 x 15 1/2	3/4 Prefinished Ply
1 Unfinished Right End	20 x 15 1/2	3/4 Prefinished Ply
2 Top Stretcher	4 x 42 3/4	3/4 Prefinished Ply
2 Nailer	4 x 42 3/4	3/4 Prefinished Ply

Hardware	Material
1P Drawer Guide	563F4570B
1 Drawer Pull	Wooden Knob

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #63 - Std Base

Room: 7 Wall: 1

	Size	Ends & Scribe		Back & Toe	
Width:	44 1/4	Left End:	Unfinished End	Back:	Unfinished
Height:	15 1/2	Right End:	Unfinished End	Toe Height:	0
Depth:	20	Left Scribe:	0	Toe Recess:	0
		Right Scribe:	0		

Doors & Drawer Fronts

1 Slab

Width x Height

44 x 15 1/4

Type

DF

Hinge

N

Drawer Boxes

1 Pre-Finish Maple Box

Width x Height x Depth

42 5/16 x 12 x 18

Case

1 Unfinished Back

Width x Length

43 1/4 x 15

Material

1/4 Prefinished Ply

1 Deck

20 x 42 3/4

3/4 Prefinished Ply

1 Unfinished Right End

20 x 15 1/2

3/4 Prefinished Ply

1 Unfinished Left End

20 x 15 1/2

3/4 Prefinished Ply

2 Top Stretcher

4 x 42 3/4

3/4 Prefinished Ply

2 Nailer

4 x 42 3/4

3/4 Prefinished Ply

Hardware

1P Drawer Guide

Material

563F4570B

1 Drawer Pull

Wooden Knob

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #64 - Std Upper

Room: 7 Wall: 2

	Size	Ends & Scribe		Back & Position	
Width:	17 3/4	Left End:	Unfinished End	Back:	Unfinished
Height:	62	Right End:	Unfinished End	Soffit Height:	12
Depth:	17	Left Scribe:	0	Elevation	42
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	16 3/4 x 61 1/2	1/4 Prefinished Ply
1 Unfinished Right End	17 x 62	3/4 Prefinished Ply
1 Unfinished Left End	17 x 62	3/4 Prefinished Ply
1 Bottom	17 x 16 1/4	3/4 Prefinished Ply
1 Top	16 x 16 1/4	3/4 Prefinished Ply
2 Nailer	4 x 16 1/4	3/4 Prefinished Ply

Job: Default (Schembri Residence Basement)

Cabinet Cut List: #65 - Std Upper

Room: 7 Wall: 5

	Size	Ends & Scribe		Back & Position	
Width:	17 3/4	Left End:	Unfinished End	Back:	Unfinished
Height:	62	Right End:	Finished End	Soffit Height:	12
Depth:	17	Left Scribe:	0	Elevation	42
		Right Scribe:	0		

Case	Width x Length	Material
1 Unfinished Back	16 3/4 x 61 1/2	1/4 Prefinished Ply
1 Unfinished Left End	17 x 62	3/4 Prefinished Ply
1 Bottom	17 x 16 1/4	3/4 Prefinished Ply
1 Top	16 x 16 1/4	3/4 Prefinished Ply
2 Nailer	4 x 16 1/4	3/4 Prefinished Ply
1 Finished Right End	17 x 62	3/4 Rift Cut White Oak Ply